

EXODUS & COMPANY

building communities

Client Update No. 1

08 April 2016

Development Works Update

1. We are pleased to inform you of the progress on infrastructure development in Mabvazuva. For ease of project execution, we have divided the project into 5 phases and each phase has its own planned servicing completion date as indicated below.

Phase	Stand Numbers	Targeted Date (Development Work)
1.1	2676 (college)	30 June 2016
1.2	1000-1642	30 June 2016
1.3	2351-2646	30 June 2017
1.4	1643-2350	30 June 2017
1.5	2647-2680	30 June 2017

2. Currently, we are carrying out servicing works in phases 1.1 and 1.2 concurrently and our servicing progress on these two phases is shown below;

Phase 1.1: Servicing Progress Status

Roads:	73.2%
Water:	97.0%
Sewer:	68.0%

Phase 1.2 Completed Works

Roads:	37.3%
Water:	92.0%
Sewer:	29.0%

3. We are currently on course to complete the remaining development works on roads, water and sewer in Phases 1.1 & 1.2 by 30th June 2016.
4. Survey works for Phases 1.3, Phase 1.4 & Phase 1.5 has been completed. We aim to begin the road, sewer and water work for this section in July 2016 and finish by 30th June 2017.

Please contact our offices for any needed clarification.

..... **END**.....

For any inquiries, please phone or email us using the details below;

Telephone: 884 823 / 852 659-61 / 08644 122 579-582

Email: info@exodusandcompany.com Website: www.exodusandcompany.com