

EXODUS & COMPANY

building communities

Client Update No. 11

30 October 2013

Development Works Update: Madokero Estate

We hereunder inform you of the progress we have made on our project;

1. Infrastructure Construction Works

1.1 Phase 1 Completed Works

Roads:	97%
Water:	100%
Sewer:	100%
Target Completion Date:	30 November 2013.

1.2 Phase 2 Completed Works

Roads:	84%
Water:	86%
Sewer:	55%
Target Completion Date:	30 April 2014

2. Occupation

We remind you that you must pay at least 50% of the purchase price before you obtain permission to build on your stand. We wish the best to those who have pioneered the building of their houses in Madokero Estate.

.....END.....

For any inquiries, please phone or email us using the details below;

Telephone: 884 823 / 852 659-61

Email: info@exodusandcompany.com Website: exodusandcompany.com